

# **VIDIR Carousel Installation Checklist**

Store Name & #:	SRO#:	Date:
Address:	Installation Company:	
City:	Installer Name (print):	
Prov./State:	Zip/Postal Code:	Signature:
Model #:	Serial #	

✓ Indicates item is installed and in good condition:	Done	N/A
Placement of Carousel(s) is accurate according to floor plan/General Contractor.		
Carousel(s) are square, level, and anchored with supplied anchors (2 per foot plate).		
All nuts and bolts tightened.		
Left and right load chains aligned (less than 1/2" difference).		
Motor flex conduit has been routed, wire connections made, and secured properly so it doesn't interfere with product rotation on machine.		
Wire mesh installed (as per print), fastened every 18".		
Sheet metal installed (as per print), fastened every 7" between each rib.		
Corner mesh or sheet metal corners installed, fastened every 18".		
Carousel(s) wired and rotation is correct.		
All rollers, wire bays or carriers are loaded (if not explain in comment section).		
Load chains tight, after carriers are loaded and at least 1/4" clearance between product hook and chain.		
Spinner spools loaded on wire carousels (with minimum 5 rods installed per spinner).		
Minimum 5 rods installed per wire bay.		
Velcro straps provided (if applicable).		
Carousels have been run in both directions, there is no interference with the chain guards, there is no unusual noise, runs quietly, etc.		
Loading bars installed (where applicable).		
Wire Carousel drive shaft coupler chain guards installed (and not interfering with drive chain).		
Wire Carousel spare rod storage has been installed on control side of machine		
Floor decals applied (if applicable).		
Left drive chain assembly aligned and tightened on single drive carousel.		
Carousel has been cleaned, and touch-up paint applied (if needed)		
Carousel operator training has been done.		
Lift equipment has been called off rent.		
Machine installation photos taken (minimum of 3 photos).		

Comments and Parts Used (If any) \_\_\_\_\_

\_\_\_\_\_

**Conclusion** This unit has been installed and inspected for safe operation and is operating as intended by the manufacturer.

Send completed checklist and photos to: [signoff@vidir.com](mailto:signoff@vidir.com)

