

# **VIDIR Rack n Roll/Cut n Roll Installation Checklist**

Store Name & #:		SRO#:	Date:
Address:		Installation Company:	
City:		Installer Name (print):	
Prov./State:	Zip/Postal Code:	Signature:	
Model #:		Serial #	

✓ Indicates item is installed and in good condition	Done
Floor track installed 18" forward of the carousel front face.	
Floor track straight, all joints aligned and anchored in place (with Vidir supplied hardware).	
Floor track extends: 8" past right carousel tower	
flush with left carousel tower	
Wheels have been aligned, unit runs full length of track without any wheel chatter.	
Foot cable and cable guard have been installed as per install instructions (fastened at all 6 points).	
Foot cable adjusted & activates the unit just before cable touches the floor.	
Roller, and cutter rotation is correct.	
Hand wheel has been removed from shipping position and installed with all 3 bolts.	
Overhead cord track installed; joints butted up; joiner clamps tightened.	
Festoon cord routed through trollies, one every 24-32", and tightened.	
Festoon routed through hole in mast, and secured.	
Festoon connections made at junction box on bottom of cutting machine.	
Cutter has been tested on <u>ALL</u> carousel outlets.	
Operator training complete.	
Machine installation photos taken (minimum of 3 photos).	
Track installation photos taken (minimum of 3 photos).	

**Conclusion** This unit has been installed and inspected for safe operation and is operating as intended by the manufacturer.

Comments and Parts Used (If any) \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Send completed checklist and photos to: [signoff@vidir.com](mailto:signoff@vidir.com)