TLE RE-CONNECT CHECKLIST

·	itial and date each line to show you did that reques at doing a TLE re-connection: on to make sure it is not on a seam or too close to Rocky/Brandon/Tony before proceeding with the							
•								
 Run/Connect air lines to lift(s) straight down from ceiling using black iron piping. 								
Run/Connect air lines for EVAC(s) (1 for each EVAC)								
Run/connect oil lines for EVAC(s) (1 for each EVAC)								
 Lower PVC piping for EuroVac to reach the floor 								
OR								
O Place/Mount Canister Vacuum(s) on floor.								
Place/Mount Computer Kiosk(s) where shop wants.								
 Relocate or rotate arms of hose reels above each bay so that they do not hit the vehicles when lift is raised up. 								
O Any extra air lines shoul	be ran if requested.							
If there are no shut off valves, add them if needed but not at the ceiling level so they cannot be reached.								
We NEVER sh	ut down the entire shop.							
o Electrical lines ran/conn	ected to LIFT.							
o Electrical lines ran/conn	ected to Canister Vacs.							
o Electrical lines ran/conn	ected to Computer Kiosk(s)							
 ½" Empty Conduit ran for required for them prior 	r data lines that Telaid will install, but the conduit is o their arrival.							
•	Take pictures of entire lifts upon completion of job. (To include, Entire Shop, All Serial							
Plates,All Equipment installed, And Photo's from Outside Each Bay)								

List all lifts newly installed (Make, Model, S/N's)

Manufacturer			Model			Serial Number		
List Number of following installed or Setup, for this job only. (Exclude Pre-existing units)								
Stationary Evacs	Portable Eva	acs	Mobile Drains	Floor V	acumns	Air Stations		
Your Signature		Print			Date			
ACCM/Service Manager's (only these two can sign) Signature								